



CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

July 9, 2019

TO: Board of Directors
FROM: Lewis T. Broschard III, Fire Chief
RE: Update on Fire Station Construction Projects

Fire Station 16 – Lafayette

The project passed the required PG&E inspection, and we are now waiting for PG&E to supply power to the building. PG&E has informed us that they will have the new transformer installed and power to the building by Wednesday, July 3, 2019.

We are optimistic that this will occur, and the contractor will be able to deliver a completed building by August 1, 2019. Move in is tentatively planned for the first two weeks of August, and we intend to occupy the building shortly thereafter.

In the coming weeks, as our confidence level increases, we will set a date for a ribbon cutting ceremony and share that information with the Board and the public.

Fire Station 70 – San Pablo

The very first item to be completed on the project was the relocation of a sewer line that transects the lot. During this relocation, we encountered numerous unforeseen utility issues underground. As the team worked with multiple entities to engineer solutions to these challenges, the impact on our schedule has been a loss of thirty days. The issues have been 95% resolved, and we expect to implement the solutions in early July and move forward with site excavation.

Fire Station 9 – Pacheco

No update.

Fire Station 86 – Bay Point

No update.