



CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

September 10, 2019

TO: Board of Directors

FROM: Lewis T. Broschard III, Fire Chief

RE: Update on Fire Station Construction Projects

Fire Station 16 – Lafayette

The grand opening ceremony was held yesterday. Final punch list items are being addressed, and the crews have begun moving in. Engine 16 should be operating from its new home within a few days.

Fire Station 70 – San Pablo

Construction is proceeding. The site was excavated in order to treat and condition the soil. The building pad has been laid out. Compaction is underway, and the underground utilities are being laid out. We expect to be "vertical" within a few months.

Fire Station 9 – Pacheco and Fire Station 86 – Bay Point

The planning reviews have been completed, and we are working to address any issues identified during planning. We have completed some value engineering in order to reduce construction costs. The architect is now developing construction drawings.

In the coming months, the Fire District will begin the financial planning for construction financing. After financing options have been identified, we will bring a recommendation to the Board.