

CC County - PPA Overview Schedule - 10-30-20

	PPA	Project	DCD	PG&E Shut down dates	Construction Begin	Construction End
1	597 Center	Rooftop	Permit	11/14/2020 (scheduled)	8/17/2020	11/20/2020
2	595 Center	Rooftop	Permit	12/5/2020 (pending PG&E)	8/17/2020	12/11/2020
3	30/40 Muir	Rooftop	Permit	11/7/2020(scheduled)	8/31/2020	11/20/2020
4	50 Douglas	Parking Lot	Permit	see rooftop/combine	9/8/2020	11/21/2020
5	50 Douglas	Rooftop	Permit	11/21/2020(scheduled)	9/21/2020	11/23/2020
6	595 Center	Parking Lot/Battery	Permit	see rooftop combine	9/21/2020	12/11/2020
7	1000 Ward	Rooftop/Battery	Permit	TBD (no egi)	12/11/2020	3/16/2021
8	4545 Delta Fair	Parking Lot	Permit	PH/EST: TBD	1/13/2021	3/4/2021
9	4549 Delta Fair	Parking Lot	Permit	PH/EST: TBD	1/20/2022	3/15/2021
10	2530 Arnold	Parking Lot/Battery	Permit	PH/EST: TBD	2/26/2021	5/18/2021
11	1305 McDonald	Parking Lot	Submitted 7/7 / On hold	PH/EST: TBD	3/24/2021	5/14/2021
All sites: dates subject to change						