



CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

December 7, 2021

TO: Board of Directors

FROM: Lewis T. Broschard III, Fire Chief

RE: Update on Fire Station Construction Projects

- **Fire Station 86 – Bay Point**

The building is completely framed, and the roof structure is complete. Exterior stucco is in progress. Sheetrock is on site and will begin soon. While the project is currently 55 days ahead of schedule, the anticipated completion date remains December 2022.



- **Fire Station 9 – Pacheco**

The District is now in possession of preliminary environmental reports required for Federal Aviation Administration (FAA) review. We expect to learn in January 2022 if the FAA has concerns about obtaining approval for the non-aviation use of the proposed site. If we receive positive news in January, we will move forward with the full FAA application and proceed with construction drawings. Additional reports for California Environmental Quality Act (CEQA) are still in progress.