

Site Name	Department	Rooftop kW	Carport kW	Energy Storage kW/kWh
50 DOUGLAS DR, MARTINEZ	Multiple	242	324	
30 MUIR RD, MARTINEZ	DCD	166		
597 CENTER, MARTINEZ	HSD	121		
595 CENTER , MARTINEZ	HSD	58	376	500/950
1000 WARD ST, MARTINEZ	Sheriff's Office	337		500/1800***
2530 ARNOLD DR, MARTINEZ CA	Multiple		526	500/950
4545 DELTA FAIR, ANTIOCH	EHSD		437	****
4549 DELTA FAIR, ANTIOCH	EHSD		212	****

Phase II Projects

* N/A because it is rooftop

** shares parking lot with 595 Center

***Battery doubled in duration w/CEC Equity

****CEC Equity SGIP grant award, County/SP

Note: Construction on Phase II projects will begin in early 2021, however the Commercial Operation Date needed for the critical path will be the installation by PG&E at 2530 Arnold which is slated to occur in early 2022. The solar/storage system will be coincident with the installation followed by system commissioning and performance October COD.

EV CHARGER READY	TARGET COMPLETION DATE
YES	Complete
*N/A	Complete
**YES	Complete
YES	Complete
N/A	October, 2021
Proposed	October, 2021
Proposed	October, 2021
YES	October, 2021

/ SGIP grant and includes resiliency component
 evaluating economic feasibility
 be completed within the next two months
 eds to be the same for all four and
 &E of the new transformer
 ly September. Interconnection of the
 the transformer installation. This will be
 ormanace validation resulting in the