



CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

February 8, 2022

TO: Board of Directors

FROM: Aaron J. McAlister, Deputy Fire Chief

RE: Update on Fire Station Construction Projects

- **Fire Station 86 – Bay Point**

Exterior stucco is complete. Sheetrock is complete, and interior painting is in progress. Site work will soon begin around the building and the grounds of the facility; and additional interior work will continue. The work required to remediate the interior fire that occurred is in progress. The project remains ahead of schedule; we could occupy the building in fall of 2022.



- **Fire Station 9 – Pacheco**

The Federal Aviation Administration (FAA) has asked for some additional documentation, and that work is in progress. We continue to work with the Airport and Public Works to identify long-term solutions to drainage challenges in the area. These solutions will need to be identified in order to get through the California Environmental Quality Act (CEQA) process.