



CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

March 8, 2022

TO: Board of Directors

FROM: Aaron J. McAlister, Deputy Fire Chief

RE: Update on Fire Station Construction Projects

- **Fire Station 86 – Bay Point**

Construction is progressing at a good pace. The fair weather has been helpful to the project schedule. Interior cabinetry will be starting in the coming weeks. The final grade around the exterior is in progress. The project remains ahead of schedule, and we could occupy the building as soon as summer.



- **Fire Station 9 – Pacheco**

The Federal Aviation Administration (FAA) has requested additional documentation, and that work is in progress. We continue to work with the Airport and Public Works to identify long-term solutions to drainage challenges in the area. These solutions will need to be identified in order to get through the California Environmental Quality Act (CEQA) process. *(No updates since February 2022 report.)*