



## CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

---

April 26, 2022

TO: Board of Directors

FROM: Aaron J. McAlister, Deputy Fire Chief

RE: Update on Fire Station Construction Projects

---

- **Fire Station 86 – Bay Point**

Recent work has turned to the building interior. Finishes are in progress with cabinetry and tile work progressing. The interior of the apparatus bay has been painted. The exterior flatwork work is in progress with the front apron now complete. Soon, landscape work will commence. There is a chance construction progress will stall in May as we wait for final utility hook ups to occur. We have been working with the utility provider to expedite the final power hook up.

- **Fire Station 9 – Pacheco**

The Federal Aviation Administration (FAA) has requested additional documentation, and that work is in progress. We continue to work with the Airport and Public Works to identify long-term solutions to drainage challenges in the area. These solutions will need to be identified in order to get through the California Environmental Quality Act (CEQA) process. *(No updates since February 2022 report.)*