



CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

January 19, 2021

TO: Board of Directors

FROM: Lewis T. Broschard III, Fire Chief

RE: Update on Fire Station Construction Projects

- Fire Station 86 – Bay Point

The January 19 Board of Directors agenda includes an item to award the construction contract to the apparent low bidder. The duration of construction is projected to be 610 days which brings the target completion date to winter of 2022. This is a significant project for the District as we invest in facilities that enhance our future capabilities.



PERSPECTIVE SKETCH - ENTRY

- Fire Station 70 – San Pablo

Construction continues at a good pace with minimal issues. We are on schedule and projecting a spring 2021 opening.

- Fire Station 9 – Pacheco

Progress with this site has slowed as we work through drainage challenges and potential FAA approvals for an alternate site. All options are being pursued. A more detailed update should be available in the coming months.