



CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

March 9, 2021

TO: Board of Directors

FROM: Lewis T. Broschard III, Fire Chief

RE: Update on Fire Station Construction Projects

- Fire Station 86 – Bay Point

Following the January contract award, the project team held a kick off meeting. After the final utility placements, the project is anticipated to begin in March. The groundbreaking ceremony is scheduled for April 9, 2021, at 2 p.m.



PERSPECTIVE SKETCH - ENTRY

- Fire Station 70 – San Pablo

Construction is in the final phases with punch list items currently being identified and addressed. We will celebrate the opening with a small, invitation only, COVID appropriate, ribbon cutting event on April 13, 2021, at 3 p.m.

- Fire Station 9 – Pacheco

Progress with this site has slowed as we work through drainage challenges and potential FAA approvals for an alternate site. All options are being pursued. A more detailed update should be available in the coming months.