



CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

May 18, 2021

TO: Board of Directors

FROM: Lewis T. Broschard III, Fire Chief

RE: Update on Fire Station Construction Projects

- **Fire Station 9 – Pacheco**

The District is currently working with Capital Projects and environmental staff in order to update and modify the California Environmental Quality Act (CEQA) and some National Environmental Protection Act (NEPA) components based on the new, preferred location. The architect is also working to update the new schematic design. Following schematic design and environmental, we will move to construction drawings and formal FAA approval. We hope to achieve these milestones by the end of 2021.

- **Fire Station 86 – Bay Point**

Construction is underway. The general contractor is currently installing underground drainage and is preparing for grading of the pad. A significant amount of dirt is being off hauled from the site. The anticipated completion date is December 2022.