



CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

June 22, 2021

TO: Board of Directors

FROM: Lewis T. Broschard III, Fire Chief

RE: Update on Fire Station Construction Projects

- **Fire Station 9 – Pacheco**

The District is currently working with Capital Projects and environmental staff in order to update and modify the California Environmental Quality Act (CEQA) and some National Environmental Protection Act (NEPA) components based on the new, preferred location. The architect is also working to update the new schematic design. Following schematic design and environmental, we will move to construction drawings and formal FAA approval. We hope to achieve these milestones by the end of 2021.

- **Fire Station 86 – Bay Point**

Construction is progressing. The footings have been poured, and the concrete block walls are being constructed. In the coming weeks, the utilities under the building will be installed in preparation for the slab to be poured. The anticipated completion date remains December 2022.

