



CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

September 14, 2021

TO: Board of Directors

FROM: Lewis T. Broschard III, Fire Chief

RE: Update on Fire Station Construction Projects

- **Fire Station 86 – Bay Point**

Vertical walls are being constructed and the roof structure is starting to take shape. The apparatus bay walls are fully erect and it is beginning to look like a fire station. The goal is to have the roof structure completed prior to the winter months. The anticipated completion date remains December 2022.



- **Fire Station 9 – Pacheco**

The District is currently working with Capital Projects and environmental staff in order to update and modify the California Environmental Quality Act (CEQA) and a few National Environmental Protection Act (NEPA) components based on the new and preferred location. The architect has completed a new schematic design. Following completion of environmental analysis, we will move to construction drawings and formal FAA approval. We intend to achieve these milestones by the end of 2021.