



## CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

---

November 9, 2021

TO: Board of Directors

FROM: Lewis T. Broschard III, Fire Chief

RE: Update on Fire Station Construction Projects

---

- **Fire Station 86 – Bay Point**

The building, including the roof, is completely framed. This was completed just in time for the rainy season. Exterior stucco preparation is in progress and soon work will begin on the interior of the building. The anticipated completion date remains December 2022.



- **Fire Station 9 – Pacheco**

The District is currently working with Capital Projects and environmental staff in order to update and modify the California Environmental Quality Act (CEQA) and a few National Environmental Protection Act (NEPA) components based on the new and preferred location. The architect has completed a new schematic design. Following completion of environmental analysis, we will move to construction drawings and formal FAA approval. We intend to achieve these milestones by the end of 2021.