



## CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

---

September 22, 2020

TO: Board of Directors

FROM: Lewis T. Broschard III, Fire Chief

RE: Update on Fire Station Construction Projects

---

- Fire Station 9 – Pacheco

Airport leadership and Public Works have been working through the drainage challenges associated with the proposed site and the adjacent properties. We are awaiting the recommendation on the most cost effective, workable solution to address this challenge.

An alternative site has been located adjacent to the current proposed location. This option has been presented by Airport leadership to the FAA for review and approval. We are awaiting a response from the FAA.

- Fire Station 86 – Bay Point

The architect is finalizing an exhaustive list of planning conditions and plan review comments for final approval. We anticipate bringing the project to the Board in October for approval and authority to go out to bid.

With the support of the County Administrator's office, the District has held several meetings to explore financing options for both stations. These items will come before the Board on a future date.

- Fire Station 70 – San Pablo

Construction continues at good pace with minimal issues. We are on time and projecting a spring 2021 opening. Please see the progress photos below.

FIRE STATION 70 (San Pablo) Progress Photos

