



CONTRA COSTA COUNTY FIRE PROTECTION DISTRICT

October 13, 2020

TO: Board of Directors

FROM: Lewis T. Broschard III, Fire Chief

RE: Update on Fire Station Construction Projects

- Fire Station 9 – Pacheco

Airport leadership and Public Works have been working through the drainage challenges associated with the proposed site and the adjacent properties. We are awaiting the recommendation on the most cost effective, workable solution to address this challenge.

An alternative site has been located adjacent to the current proposed location. This option has been presented to the FAA by Airport leadership for review and approval. We are awaiting a response from the FAA.

- Fire Station 86 – Bay Point

The October 13 Fire Board Agenda includes an item authorizing the District to go out to bid for the construction of Fire Station 86. This is an important milestone in the project. We anticipate bids to close on or about November 24, 2020. Construction could begin after the first of the year.

With the support of the County Administrator's office, the District has held several meetings to explore financing options for both stations. These items will come before the Board on a future date.

- Fire Station 70 – San Pablo

Construction continues at a good pace with minimal issues. We are on time and projecting a spring 2021 opening. Please see the progress photo below.

