

Site Name	Department	Rooftop kW	Carport kW	Energy Storage kW/kWh
50 DOUGLAS DR, MARTINEZ	Multiple	242	324	
30 MUIR RD, MARTINEZ	DCD	166		
597 CENTER, MARTINEZ	HSD	121		
595 CENTER , MARTINEZ	HSD	58	376	500/950
1000 WARD ST, MARTINEZ	Sheriff's Office	337		500/1800***
2530 ARNOLD DR, MARTINEZ CA	EHSD		526	500/950
4545 DELTA FAIR, ANTIOCH	EHSD		437	****
4549 DELTA FAIR, ANTIOCH	EHSD		212	****

\* N/A because it is rooftop  
 \*\* shares parking lot with 595  
 \*\*\*Battery doubled in duratio  
 \*\*\*\*CEC Equity SGIP grant aw:

EV CHARGER READY	TARGET COMPLETION DATE
YES	Complete
*N/A	Complete
**YES	Complete
YES	Complete
N/A	6/10/2021
Proposed	7/29/2021
Proposed	5/7/2021
Proposed	5/27/2021

Center  
 n w/CEC Equity SGIP grant and includes resiliency component  
 ard, County/SP evaluating economic feasibility